

Minutes of the DDC Meeting held on 10-09-2021 at 11:00 AM in the Conference Hall of Deputy Commissioner, Hailakandi.

Members Present:— As per Annexure—A

The meeting was chaired by Shri Ranajet Kumar Laskar, ACS, District Development Commissioner, Hailakandi. At the outset, the District Development Commissioner, Hailakandi welcomed all the members present in the meeting.

Thereafter, the District Development Commissioner, Hailakandi requested all the concerned District Heads to submit action taken report on Monitorable Indicators of CM's conference by 3:00 PM on the same day. He further informed the house about the upcoming visit of Public Accounts Committee, Assam Legislative Assembly on 15/09/2021. In this regard, he requested concerned officials to submit list of completed schemes of last 2 (two) years for the purpose of field visit.

The District Development Commissioner, Hailakandi then initiated the review and discussion on progress/ achievement of the different schemes/ programme department wise, which were recorded as follows:

1. P.W.D.(Bldg):-The E.E, PWD(Building) represented the department in the meeting and placed the up-to date progress of works of the different scheme as follows:-

Deptt. & Year	Name of scheme	Progress up to last meeting	Progress up to current month	Status	Instruction of District Development Commissioner
Tech. Education.	Establishment of Polytechnic at Katlicherra	95%	95%	Civil, sanitary water supply work completed except a portion of electrical work. Proforma for handing over / taking over submitted to Principal at present running as a Covid Hospital. Bill of Rs.79.21 (L) submitted on 07.08.2020	To repair leakage of ceiling of the building and also to take up other minor repairing works. He also suggested for preparation of Plan and Estimate for Earth-filling works for resolving water logging problems in the campus and take up the matter with CEO, Zilla Parishad, Hailakandi for considering it under MGNREGA or any other suitable schemes. Action: EE, PWD Silchar Building Division and CEO, Zilla Parishad, Hailakandi
Judicial Deptt. (Hailakandi District)	Construction of Grade-II and Grade-III Judicial Officers Quarter (RCC G+3) at Hailakandi	-	10%	Foundation stone by Hon'ble Judge Hight Court laid 13.03.2021. Work is in progress, Piling works completed. Work yet to resume	To pursue the matter with concerned Contractor and take necessary steps for resumption of works. Action: EE, PWD Silchar Building Division
CM's Special Package	Upgradation of at Bilaipur MPHC under	87%	87%	Work stopped due to non receipt of payment	To take up the matter with the Commissioner, PWD/ Health Action: EE, PWD Silchar Building Division
	Up-gradation of Kalinagar PHC under	89%	89%		
MsDP 11 th Plan.	Construction of I.T.I. at Kuchila	89%	89%	Work stopped due to non receipt of payment	To issue deadline to the concerned Contractor to complete the works within 3 (three) months.
MsDP	Construction of Model Residential School at Bandukmara	-	-	Foundation stone laid on 26.02.2021. Survey report & Estimate for Additional fund submitted to Chief Engineer, PWD, Bldg. for further instruction and Handing over of alternate feasible land is in progress	To pursue the matter with Govt. for allotment of alternative land. Action: EE, PWD Silchar Building Division

CSR	Repair and Renovation of 100 Bedded S.K. Roy Civil Hospital (Assam type) in Hailakandi District	85%	95%	Work in progress.	To complete the works within September/ 2021. Action: EE, PWD Silchar Building Division
	Construction of Sub-Centre with fabricated steel structure and brick work foundation at Kundanala under CSR-ONGC in Hailakandi Dist.	80%	80%	Notice served to Contractor for completion of the work by 15/09/2021	
	Construction of CHO quarter at Gutguti under CSR-ONGC in Hailakandi Dist.	90%	90%	Notice served to Contractor for completion of the work by 20/09/2021	
	Construction of Sub-Centre with pre-fabricated steel structure and brick work foundation at Gutguti under CSR-ONGC in Hailakandi Dist.	90%	90%	Notice served to Contractor for completion of the work by 20/09/2021	
	Construction of CHO quarter at Damcherra Sub-Centre under CSR-ONGC in Hailakandi Dist.	95%	95%	Notice served to Contractor for completion of the work by 15/09/2021	
	Construction of CHO quarter at Kundanala Sub-Centre under CSR-ONGC in Hailakandi Dist.	90%	90%	Notice served to Contractor for completion of the work by 15/09/2021	
Education (Tea Garden Area)	Model High school at Koiya Tea Estate	65%	80%	Work in progress.	To expedite the progress and complete within the stipulated time frame
Transport	DTO, Office	-	1%	Pile load test work done on previous site on 28.09.2020. Subsequently alternate land at ASTC Complex handed over. Land development work is in progress. Test Pile report submitted to Chief Engineer, PWD, Bldg. on 19.08.2021	To expedite the process Action: EE, PWD Silchar Building Division

The EE informed the house that the scheme 'Upgradation of 24 Nos. of existing Hospitals for setting up of ICU's for treatment of patients of COVID-19 under Assam Critical Care Project 2020 at Hailakandi (Package No. DIS-COV-19/20)' and 'Construction of RCC Gallery of District Sports Association (Stadium Complex) Hailakandi under NLCPR' have been completed. The DDC, Hailakandi requested EE to complete all works of 2019 under CSR by September/ 2021. Regarding, Science Centre and Women College, EE informed that work will be started after allotment of land. The DDC, Hailakandi requested EE to take up the matter with ADC (Revenue).

(Action:- EE, PWD (Bldg), Silchar Div and ADC, Revenue)

WATER RESOURCES:- The Executive Engineer, Water Resources, Hailakandi reported the progress of different schemes as follows:-

Sl. No.	Head	Name of scheme	AA Amount / Estimated Amt.(Rs. In lakhs)	AA No. & Date	Physical progress	Financial progress	Target date of completion	Remarks
1	SDRF (2020-21)	Immediate measures to dyke along L/B of river Katakhal from Bishnupur to Gaglacherra for restoration of damages occurred at Jushnabad Part II under SDRF for 2020-21	105.00	AA/05_2020-21(I)_2271. Dt. 08-02-2021	31st. Jan/2022	Formal Work order issued on 30-07-2021 and work will be started after flood period
2	SOPD-FDR (2nd Phase)	Restoration of Nandigram area from flood damages of river Katakhal on its right bank	757.96	AA/FC_2019-20(I)_593. Dt. 22-01-2020	45%	288.46	31st. Jan/2022	Work stopped due to rainy season
3	SOPD-FDR (2nd Phase)	Reconstruction of breach like damaged dyke along L/B of river Katakhal from Sahabad to Mohammedpur including protection measures	1229.13	AA/FC_2019-20(I)_597. Dt. 24-01-2020	51%	Nil	31st. Dec./2021	Work is in progress
4	C.M. Spl. Package	R/S to dyke along R/B of river Katakhal from Burniebrease T.E. to Burniepar Ferry ghat for 2019-20 (Under C.M. Special package)	200.00	AA/FC_2019-20(I)_620 Dt. 10-02-2020	35%	...	31st. Dec./2021	Work stopped due to rainy season
5	C.M. Spl. Package	Improvement of dyke along both bank of Sonacherra & Balicherra from Dwarbond to Chotojalenga Ph-I (Under C.M. Special Package)	200.00	AA/FC_2019-20(I)_629 Dt. 12-02-2020	90%	91.27	30th. Nov/2021	Work is in progress
6	C.M. Spl. Package	Protection of Downstream of Kuchilaghat at Bashdahar Pt-I on L/B of river Katakhal (Under C.M. Special Package)	200.00	AA/FC_2019-20(I)_627 Dt. 12-02-2020	90%	...	30th. Nov/2021	Work stopped due to rainy season
7	C.M. Spl. Package	Anti-erosion measures to protect Sahabad Rongpur village area from the erosion of river Katakhal on its L/B Ph-II (Under C.M. Special Package)	200.00	AA/FC_2019-20(I)_614 Dt. 07-02-2020	95%	...	30th. Nov/2021	Work stopped due to rainy season

8	NABARD	Anti-erosion measures to protect Lalamukh T.E. area from the erosion of river Katakhal on its right bank at Kunkum Basti (Under RIDF – XXIV)	200.00	AA/FC_2018-19 (I)_426 Dt. 11-02-2019	90%	95.76	30th. Nov/2021	Work is in progress
9	NABARD	R/S & A/E measures to ring bund along R/B of Dhaleswari butting the existing dyke at ch.6053m (Ph-I) (Under RIDF –XXIV)	200.00	AA/FC_2018-19 (I)_427 Dt. 11-02-2019	79%	Nil	30th. Nov/2021	Work stopped due to rainy season
10	NABARD	A/E measures at Matijuri Bazar area from the erosion of river Katakhal on its left bank (RIDF-XXV)	350.00	AA/FC_2020-21(I)_932 Dt. 21-09-2020	40%	Nil	31st. Jan/2022	Work stopped due to rainy season

The Executive Engineer was instructed to complete all works having 95% progress by September/2021.

The EE, WR, Badarpur was requested to look into the matter of erosion taking place behind Kalibari at Uttar Kalinagar Area and take immediate remedial measures.

The DDC further requested EE to submit progress of schemes under SDRF to ADC, Revenue and SOPD to DDC, Hailakandi for taking follow up action.

(Action:- Executive Engineer, Water Resources, Hailakandi/ Badarpur)

3. **PWD(N.H.), Karimganj and Silchar:** The Executive Engineer, PWD (NH), Karimganj appraised the house the status of ongoing works of the scheme viz. Construction of new 2 lane road with paved shoulders from Km 0/000 to Km 3/500 of NH-154 under phase-A of SARDP-NE in the state of Assam. Job No.SARDP-NE/NH-154/AS/PWD/2011-12/187 (Dhaleshwari By-pass). He stated that the progress of the work has been hampered due to delay in approval of Fabrication of Bow String Girder by RDSO. Regarding Encroachment issues within his area of Jurisdiction, the DDC requested EE, NH, Karimganj to sort out the problem in consultation with ADC, Magistry/ Revenue, Hailakandi

In respect of PWD (NH) Silchar Div., the matter related to unauthorized occupants found within the right side of NH-53 from Katakhal Bypass RCC Bridge point to Badarpurghat Railway level crossing and Gamon Bridge point, may be taken up with ADC, Magistry/ Revenue, Hailakandi.

(Action:- ADC, Magistry/ Revenue, Hailakandi and Executive Engineer, PWD (NH), Karimganj and Silchar)

4. **SOIL CONSERVATION:** The different activities undertaken by the department were reviewed in the meeting. SOPD Schemes for 2021-22:

Sl No.	Name of Cluster with Works	Target		Remarks
		Physical	Financial	
1	Afforestation Plantation works at Ramchandi-III of Koya Ramchandi G.P.	3.55 Ha	8.00 Lakhs	Afforestation Plantation works at Ramchandi-III of Koya Ramchandi G.P. Works has not been started yet. Work order issued on 22/02/21. 1st reminder issued on 28/06/21 & 2nd reminder issued 17.07.2021 to the concerned Contractor. The Scheme will be proposed for foreclosure if it is not completed within 31st Dec, 2021 as instructed by the Director of Soil Conservation, Assam.

Regarding the work – 'Afforestation Plantation' works at Ramchandi III of Koyia Ramchandi GP, the DO was directed to complete the work within 1 (one) month and submit the report.

(Action: DO, Soil Conservation, Hailakandi)

4. **DI&CC:-** The District Development Commissioner, Hailakandi expressed displeasure at the last minute postponement of Awareness Programme of PMEGP inspite of wide publicity of the programme. The G.M, DI&CC, Hailakandi reported the progress as follows:-

Prime Minister Employment Generation Programme (PMEGP) 2021-22

Sl no	Agency		Target received		Nos. of proposals sponsored to Bank	of proposals sanctioned by Bank	MM involved (Rs. in Lakh)	Remarks
			Physical Target	Financial Target (Rs. in Lakh)				
1	DI&CC	Rural	40 Nos.	100.00	94 Nos.	7 Nos.	10.00	Under process
		Urban	17 Nos.	42.50				

The G.M. was asked to provide detailed report of bank wise proposals sanctioned under PMEGR.

(Action:- The G.M., DI&CC, Hailakandi)

5. P.WD. (HTR):- The progress of works against the different schemes mentioned below under different programme was reviewed in the meeting. The scheme wise status as reported by the department is as follows:-

PMGSY

Year	Name of Scheme	Progress of works (previous month) in %	Progress for the month in %	Remarks.
2008-09	01T5 to Kalinagar Pt-III	95%	95%	To be completed by December, 2021
	05T2 to Damcherra F.V.	85%	85%	
	04T3 to Nuniakkhal RA	90%	90%	
	05T3 to Baldaboldi Punjee Pt-II	90%	90%	
	05T2 to Nandagram N.C.	90%	95%	
2019-20	MRL01- Katlicherra Veterbond Road at Harishnagar to Rangabak Pt II	25%	35%	Work in progress
2020-21	Kalinagar Pt-VIII to Block Boundary Mohanpur RA	5%	30%	To be completed by February, 2022
	MRL13-NH6 to Bishnapur	-	10%	
	MRL07-Hailakandi Ratanpur Road to Lakshmisahar via Bilpar Dhumkar	-	5%	
	MRL05-NH 6 to Rajyasarpur Pt VIII	-	25%	
	T01-Rupacherra RA to 51st KM of NH 6	-	30%	
	MRL01-50th KM of NH 6 to Ramchandi	-	30%	
	MRL09-Apin Grant to Rongpur Pt I via Digar Apin	-	15%	
	MRL13-Bhaga Dhigi to Sahabad Pt II	-	5%	
T03-Baldaboldi Pt I (NH 6)to Block Boundary via Baldaboldi Pt III	-	10%		
RIDF OF NABARD				
RIDF OF NABARD-XXIII.				
	Construction Br ½ over river Doleswar on the road from NH 154 Matirgram via Nath Para	45%	45%	To be completed by December, 2021
	Construction of RCC bridge 1/1 over Nala at Batirkupa Pt-I (Sayeband Pt-III) near house of Lt. Soidul Alom Choudhury	80%	80%	To be completed by December, 2021
	Construction of RCC Bridge No 2/1 over river Matirgram (Batirkupa) including approach and protection work under RIDF-XXV of NABARD	-	-	Land problem
SIGNATURE PROJECT				
2018-19	Construction of Road from Anandabazar to Dholi Molai and one RCC Bridge over River Kabuli cherra nala Under Signatur Project for 2018-19.Package No Katlicherra /SIG/21 Bridge Length + 90.00M Approach Road Length	40%	40%	To be completed by December, 2021
	Construction of RCC Bridge at Ch 4700.00m over river Dholeswar on the road of starting from Slunic Gate on NH-154 at Dholeswar to FAPNA road at Jankibazar via Mirakul Mokom Saiza Mokum under Signature Project for 2018-19. P NoAlgapur/SIG/18	75%	75%	-do-



Construction of RCC Br No 4/1 over river Katakhal at Gudamghat Ferry on Monacheera-Kalacheera road under Signature Project for the year 2018-19 under Hailakandi Rural Road Division.	50%	50%	-do-
(SOPD (G))			
Under conversion of 1000 Nos. SPT Bridge to RCC Bridge for 2017-18.			
1. Construction of RCC Bridge No. 2/1 over river Dholeswar on Monacherra Lakhinagar Rd.	99%	99%	To be completed by November, 2021
2. Construction of RCC Bridge over Dholeswar on Gangpar Dumkar Pt-III to Ujankupa Road	90%	95%	-do-
CM's Special Package			
UNDER CM's SPL Package FOR BV (Ph-I) 2013/14. Construction of RCC bridge at North Narainpur ferryghat over river Katakhal under CM, Spl. Package for Barak Valley during 2013-14 (Bridge No.1/1) L= 159.80 Rm Package No.HAL-CMS-BV-51	85%	90%	To be completed by December, 2021
Constn. Of Road at Naidubosti (Ch 0.00 m to 1445.00 m) under CM's SPL Package for BV Ph-II L=1.445 Km Package No.HAL-CMS-BV-27.	80%	80%	Work cancelled Re-allotment under process.
UNDER SOPD(G) FOR 2018-19.			
Construction of RCC Bridge at Shashanghat at Bilpar Dhumkar under SOPD(G) for 2018-19	85%	85%	-do-
Construction of RCC Bridge with approaches and protection work over Pola Nala on Algapur Part-I to Bakrihawar Part-XII, under SOPD-G 2018-19	80%	80%	-do-
Construction of road from Lakhinagar Grant PWD Road to Amrunkuna Pahar under SOPD-G for 2018-19	90%	90%	-do-
Construction of Road from Gastala Borbond P.W.D. Road To Mojurtilla via gulzar House Ph-II under SOPD-G for 2018-19	95%	95%	-do-
Construction of Road starting from NH-154 to Rongpur Pt-V via Nath Gaon Akhrah From Ch 0.00m to 1200.00M) under SOPD-G for 2018-19, L= 1.30 Km Package No SE/PWD/18/SOPD-G/2018-19	90%	90%	-do-
Construction of Road from Dinonatpur PWD Road to Mulapur NC via Moragang (From 0Ch. 0.00 to 1200.00 m) under SOPD-G for the year 2020-21, Katlicherra LAC. Package no. SE/KTC/60/SOPD-G/2020-21	85%	85%	Work in progress
Construction of Road starting from NC Road (Vatikupa Pt-I) to Dholeswari Bridge via 79 No. Matigram LP School (Ch.0.00 to 800.00m) under Hailakandi District territorial Road Division under SOPD-G for the year 2020-21, Algapur LAC., Package No:-SE/ALG/SOPD-G/20-21/19.	54%	54%	Work in progress
Construction of Balance Works of RCC minor Bridge with approaches and protection works over Pola nalah at Algapur Pt-II under Hailakandi District Territorial Rural Road Division under SOPD-G for the year 2020-21., Package No:- SE/ALG/SOPD-G/20-21/12	90%	90%	Work in progress
Construction of Road starting from Paloicherra PHE to Trigonga farighat under SOPD(G) for 2020-21 Under Hailakandi District Territorial Road Division. (L= 1.55 Km) Katlicherra L.A.C. " Package No. SE/KTC/08/SOPD(G)/2020-21.	60%	95%	Work in progress
Construction of Road from 4th km of Matijuri Nityanandapur Road to Rongpur under Hailakandi District Territorial Road Division under SOPD-G for the year 2020-21, Hailakandi LAC, Package No. SE/HKD/SOPD-G/20-21/1	40%	40%	Work in progress
Construction of road starting from Algapur- Mohanpur PWD Road at Mohanpur Pt-II to Berakhalorpur LP School under Hailakandi District Territorial Road Division under SOPD-G for the year 2020-21,	50%	50%	Work in progress

UNDER SOPD (ODS) FOR 2018-19.

Construction of Road from Dholai Garden Office to Dakshin Labour Line under SOPD-ODS for 2018-19. Package no SE/HKD/07/SOPD-ODS/2018-19. L= 1.140Km	75%	75%	Work in progress
Construction of Road From Gaglacherra Bilaipur Road To Labour line under Lalamukh Tea Estetd	78%	78%	Work in progress
5th FINANCE			
Repair & Maintenance of Salchupra Bandukmara road from Ch. 22370.00m to Ch. 23855.00m under the Recommendation of 5th Assam State Finance Commission for the year 2018-19, Pkg No. SE/HKD/01/5th ASFC/2019-20	55%	55%	To be completed by December, 2021
Repair and maintenance of road from 01T4 Mohanpur Pt-IV of PMGSY Package No As-09-39(length = 800.00m) Under the recommendation for 5th Assam state finance commission for 2018-19	80%	80%	
ASOM DARSHAN			
Infrastructure Up-gradation Grant to Tourist/Historical Places at Rontilla, Mohanpur, Hailakandi under Asom Darshan for 2019-20.	60%	60%	To be completed by December
Infrastructure Up-gradation Grant to Tourist/Historical Places at Picnic Spot, Serispore Tea State, Hailakandi under Asom Darshan for 2019-20.	82%	82%	To be completed by December

The DDC requested the EE, HTR, Hailakandi to complete all the pending works as per date of completion provided against each schemes.

(Action:- Executive Engineer, PWD (HTR), Hailakandi.)

6. Irrigation: - The E.E., Irrigation reported the status of different ongoing schemes under his department for the year 2013-14 but no report has been submitted against the scheme for the year 2009-10 as reported in the last DDC meeting. The progress of work against the schemes for the year **2013-14 under AIBP** as follows

Sl. No	Name of the scheme	Location of Scheme	Progress of works (last meeting) in %	Physical progress (current month)	Remarks
1	RAMSHANTIPUR F.I.S.	RAMSHANTIPUR.	55%	55%	Work is ongoing. Approach road, H/W, Afflux and Guide Bund completed. Notice served to the contractor for early completion.
2	East Mohanpur L.I.S. Pt-I	MOHANPUR PT-II	81%	81%	Work is ongoing. Approach road, Control room, stilling & Dividing tank, half of the canal system completed. Notice served to the contractor for early completion.
3	Berakhal F.I.S.	Purbabul	60%	60%	Work is ongoing. Approach road and H/W is completed. Canals and afflux systems yet to be completed.
4	Bandukmara F.I.S.	BANDUKMARA.	-	60%	The scheme is proposed for foreclosure.
5	Manipur Niskar F.I.S.	MANIPUR NISKAR.	60%	60%	Work is ongoing. H/W-I is completed in all respect. Construction of canal system not yet completed. Notice served to

6	Barnala F.I.S. (Ph-II)	GAGLA CHERRA	45%	45%	contractor for early completion. Work is Ongoing. Major work of Barrage, Afflux and Guide Bund, Protection work, Catch water drain are completed. Notice served to the contractor for early completion.
---	------------------------	--------------	-----	-----	--

The EE, Irrigation, Hailakandi informed the house that, out of 6 (six) Nos. of schemes, proposal for foreclosure of 1 (one) No. of scheme has been submitted to the Govt. and remaining 5 (five) are under progress. The District Development Commissioner, Hailakandi directed the EE to submit report mentioning expected date of completion against each scheme from next DDC meeting onwards. He further requested the EE to conduct joint survey with AGM, APDCL in respect of ongoing schemes.

The progress of work against the scheme for the year 2009-10 AIBP as follows

Sl. No	Name of the scheme	Location of Scheme	Progress of works (last meeting) in %	Physical progress (current month)	Remarks
1	HARISHNAGAR NALA F.I.S.	HARISHNAGAR	-	83%	Scheme is ongoing. No work is executed after February, 2014 due to legal proceeding
2	KOYAH NALA F.I.S	SINGALA BASTI	-	85%	Head Work is completed. Some portion of completed canal and canal embankment are badly damaged by repeated flood for last few years. A portion of canal work yet to be completed. Scheme is ongoing.
3	KULICHERRA KATANALA F.I.S.	BALIGAON	-	76%	Scheme is Ongoing. Fixing of gate system and some portion of afflux bund yet to be completed. Notice served to the contractor for early completion.
4	BAJAYANTIPUR F.I.S.	BAJAYANTIPUR	-	87%	Head Work Completed. The Canal-I on right bank yet to be completed due to land acquisition problem. Guide bund, approach road, protection work and some portion of completed canal system are badly damaged by repeated flood.

The District Development Commissioner, Hailakandi has suggested, the EE to submit proposal for foreclosure of above mentioned schemes under AIBP (2009-10).

PROGRESS REPORT OF PMKSY-HKPP (PH-II) 2020-21

Sl No	Name of District	Name of Scheme	Estimated Amount (In Rs.)	Name of LAC	Number of Tube Wells Allotted		Number of Boring & Developing Completed		Installation of Solar Panel/ Electrical LT Connection completed		Physical Progress upto June/2021	Financial Progress (Rs. In Lacs)	Remarks
					Electric al	Sola r	Electric al	Sola r	Electric al	Sola r			
1	Hailakandi	Installation of Tube well schemes under PMKSY-HKPP- Access to Ground Water (Ph-II) under Hailakandi Division (I), during the year	16,02,60,888.00	Hailakandi	67	23	67	23	67	20	60%	26.936 L	Installation of Solar Panel works are in progress.
2				Algapur	67	23	67	23	20	10	60%		
3				Kattlicherra	67	23	67	23	0	0	60%		

	2020-21.												
				201	69	201	69	97	30				

The DDC requested EE to direct concerned JE to make regular field visit. Targets to completed by 20/10/2021
(Action: Executive Engineer, Irrigation, Hailakandi)

7. **HandLoom & Textiles:-** The Supdt. of Handloom & Textiles, Hailakandi reported the progress of different activities as follows-

Name of scheme	Brief information of the scheme	Target		Achievement		Remarks
		Physical	Financial	Physical	Financial	
Pradhan Mantri Jeevan Jyoti Bima Yojana	Enrollment of weavers in Bima Yojana against Death Claim.	Not received	Premium Rs. 80/- per weaver per year	68 nos.		Proposal received, submission to LIC authority is under process
One year Artisan course Handloom Weaving training through HTC Katlicherra.	One year training course for creation of weavers Artisan	15 Nos.	Rs. 80 / Student/ month	15 Nos.	Nil	Session started from 9/4/2021
Economic upliftment for weavers	One month training programme for 10 nos. of weavers beneficiary for the year 2020-21	1 No. SHG.	Rs. 2.5 Lakhs /SHG			Proposal forwarded to higher authority for sanction
SAMARTH	Scheme for capacity building in textile sector under the Skill India Mission	Not received				534 Nos. applications received. Awaiting for further instruction from higher authority.
Mudra Loan to Handloom Weaver's	Bank loan for Handloom Weaver's @ Rs. 50000/- to Rs. 200000/- each	100	-	12 nos.	-	

The District Dev. Commissioner, Hailakandi directed the Superintendent, H&T, Hailakandi to prepare an action plan for Mudra Loan so that more nos. of weavers can avail benefit under the programme.
(Action: Supdt., Handloom & Textiles, Hailakandi)

8. **POWER (APDCL):-** The AGM APDCL reported the progress of different schemes and activities of the department done up to August, 2021.

UDAY 2017-18	Construction of	Remarks
(Feeder Segregation)	(i) 1.6 Km dedicated 11 kV line from 33/11kV Hailakandi SS to DC office and installation of new 11/0.4KV, 100KVA SS for DC Bunglow & SP Office under Hailakandi ESD.	50% Completed
	(ii) 2.8 Km new 11 kV line from Hailakandi SS to Gachtala Samjurai Masjid and 2.7KM 11kV line from Hailakandi to Basic Chowrangi for bifurcation of feeder no. 6 and 5 respectively alongwith associated terminal equipments at Hailakandi SS under Hailakandi ESD. (with one under ground railway track crossing)	40% Completed

	(iii) Construction of 12.0KM of 33kV line from 132KV Serispur GSS to Bawerghat for connecting 33kV Lala-Hailakandi feeder directly to the 132KV Serispur GSS and laying of 33kV XLPE UG Cable due to 132kV transmission line crossing at Serispur and laying of 33kV XLPE UG Cable on Railway Track for crossing at Bawerghat under Lala ESD. (with one under ground railway track crossing)	60% Completed
--	---	---------------

Regarding electric connections to schools and AWCs, the DDC asked the AGM to collect the list from the following offices:

- i) LP/ME- From DMC, SSA, Hailakandi
- ii) High Schools: From Inspector of Schools, Hailakandi
- iii) Anganwadi Centres: ADC (Social Welfare)

(Action:- The AGM, APDCL)

9. **FISHERIES:** The DDC asked the DFDO to incorporate location of the scheme/ estimated cost etc/ in the report from the next meeting. The DDC also requested DFDO to submit list of schemes for PAC visit.

(Action: DFDO, Hailakandi)

10. **NULM:**The DDC instructed Executive Officer, Hailakandi MB to find out a suitable location to relocate for expanding business of CLC. The CPM, NULM, Hailakandi informed the house that the street vendor survey is going on and already issue 166 Nos. of certificates of COB to street vendors.

As per letter issued by Addl. Chief Secretary, Department of Housing and Urban Affairs, DDC instructed all the line departments to issue work order to CLC, Hailakandi regarding supply of gamusa, stationary etc.

(Action: The LDM and CPM, NULM, Hailakandi)

11. **HEALTH:** The JDHS, Hailakandi was requested to submit report for DDC Meeting consisting issues related to other departments of the District (if any) only. Regarding 2 (two) schemes i.e. Bilaipur MPHC and Kalinagar PHC, the JDHS was requested to take up the matter with the Chief Engineer, PWD (Building) and Health Department, Assam.

(Action: The JDHS, Hailakandi)

12. **TRANSPORT:** The DTO, Hailakandi apprised that the revenue/taxes has been collected from all sources for the month of April-August'2021 is Rs. 1,23,36,079/-.

(Action: The DTO, Hailakandi)

13. **Legal Metrology:** The District Development Commissioner instructed the Inspector Legal Metrology, Hailakandi, to undertake surprise drives of atleast 15 Nos. of shops in each Revenue Circles by his department and submit the report in the next DDC Meeting. In this connection, the Inspector informed the chair about shortage of field staff for conducting such drives. The DDC suggested the Inspector to take up the matter with the higher authority and engage temporary labourer (if required) on a daily basis with prior permission from higher authority if possible.

(Action: Inspector, Legal Metrology, Hailakandi)

14. **PHE: JAL JEEVAN MISSION: FHTC COVERAGE TARGET VS. ACHIEVEMENT.**

- Target-98034 (2021-22)
- Cumulative Achievement up to 04/09/2021=38319 Nos.
- Target -24400 Nos.(2021-2022) 2nd Quarter(July/2021 to Sep/2021)
- Achievement -14055Nos. as on 04/09/2021

The EE, PHE, Hailakandi has been requested to expedite the works under Jal Jeevan Mission in the District and complete the schemes in a time bound manner on top most priority.

(Action: The Executive Engineer, PHE, Hailakandi)

15. **Labour:** On a query from District Development Commissioner, the Labour Officer informed that 8(Eight) Nos. of Child Labour has been rescued during the month of August/ 2021.

Regarding Plantation Labour Act, some of the Tea Estates have not implemented current enhanced rate of wages, DDC requested Labour Officer to take strong action for non-implementation of Plantation Act and keep strict vigil on implementation of various Acts.

(Action: Labour Officer, Hailakandi)

16. **Dairy:** The DDC requested the District Dairy Development Officer to take cluster project for enhanced milk production in consultation with CEO, Zilla Parishad and DPM, ASRLM within Hailakandi District.


(Action: District Dairy Development Officer, Hailakandi)

Education: The ADC & DMC, SSA, Hailakandi was requested to submit alternative proposal before ED, SSA, Assam for construction of ramp in the schools under SSA where the same is yet to be constructed.

(Action: Inspector of Schools, Hailakandi)

The District Development Commissioner, Hailakandi requested all the HODs to display banner/flex showing "We all are vaccinated" and submit compliance report by 13/09/2021 positively. Further, the DDC directed all HODs to submit quarterly progress report for the quarter ending September, 2021 by first week of October/ 2021 as per performa already circulated earlier.

The Meeting ended with a vote of thanks from the chair.



District Development Commissioner,
Hailakandi

Dated Hailakandi, the 18th September, 2021.

Memo No.HDCP.01/DDC/14/ Pt-II/124-134

Copy to:

1. The Addl. Chief Secretary to the Govt. of Assam, Transformation & Development Deptt, Dispur, Guwahati-6 for favour of kind information.
2. The Commissioner, Barak Valley Division, House fed Complex, Beltola, Guwahati-6 - for favour of kind information.
3. The Director, De-centralized Planning Division, Transformation & Development Deptt, Guwahati-6 for favour of kind information.
4. The Director, Evolution & Monitoring Division, Transformation & Development Deptt, Dispur, Guwahati-6 for favour of kind information.
5. All Addl. Deputy Commissioners, Hailakandi for information and necessary action.
6. The Research Officer, Zonal Field Evaluation Unit, Kanakpur-II, Silchar, Cachar for information.
7. All District Heads of Development Departments of Hailakandi District for information and necessary action.
8. The D.I.O. NIC, Hailakandi. He is requested to upload the minutes in the District website.
9. The Nazir, D.C.'s Office, Hailakandi for information and necessary action.
10. The CA to DC for kind appraisal of Deputy Commissioner, Hailakandi.


District Development Commissioner,
Hailakandi