

Phase-I

STAUS OF WORK UNDER MsDP- 12th Plan.

ADDL. CLASS ROOM IN L.P. / M. E. SCHOOL/MADRASSA

Rs. In Lac

No of Institution Sanctioned	Total Sanctioned Amount	Total Amount released by Govt. (45% of CS + 5 % of SS 1 st Instl.)	Balance amount yet to release from Govt. (CS+SS) 2 nd Installment
42	212.84	106.42	106.42

Executing Agency: - Project Director, DRDA, Hailakandi

Sl. No.	Name of the Institutions	Sanctioned Amount	Amount Released to EA (CS of 45%)	Amount yet to be release to the EA (SS of 5%)	Balance Amount Yet to release from Govt. (CS+SS) 2 nd Installment	Status
1	North Mohanpur Rashidiya Pre-Senior Madrasa	5.00	2.25	0.25	2.50	UC Submitted to Govt.
2	T.B. Pre-Senior Madrasa	5.00	2.25	0.25	2.50	UC Submitted to Govt.
3	Khewa Ghat Pre Senior Madrasa	5.00	2.25	0.25	2.50	UC Submitted to Govt.
4	A.J. Choudhury Pre-Senior Madrasa	5.00	2.25	0.25	2.50	UC Submitted to Govt.
5	Nur Nabi Balika Pre-senior Madrasa	5.00	2.25	0.25	2.50	UC Submitted to Govt.
6	Uttar Narayanpur Pre Senior Madrasa	5.00	2.25	0.25	2.50	UC Submitted to Govt.
7	Jalalia Pre-Senior Madrasa	5.00	2.25	0.25	2.50	UC Submitted to Govt.
8	Janki Bazar M.V.School	5.00	2.25	0.25	2.50	UC Submitted to Govt.
9	294 No. Barnagad L.P. School	5.00	2.25	0.25	2.50	UC Submitted to Govt.
10	Barnagad ME Madrasa	5.00	2.25	0.25	2.50	UC Submitted to Govt.
11	Baronami Pre-Senior Madrasa	5.00	2.25	0.25	2.50	UC Submitted to Govt.
12	Allama Tayabur Rahman Pre-Senior Madrasa	5.00	2.25	0.25	2.50	UC Submitted to Govt.
13	Shah Mirar Ping Pre-Senior Madrasa	5.00	2.25	0.25	2.50	UC Submitted to Govt.
14	Polarper Girls Pre- Senior	5.00	2.25	0.25	2.50	UC

	Madrasa					Submitted to Govt.
15	Bakhrihawar ME Madrasa at Bakhrihawar-IX	5.00	2.25	0.25	2.50	ongoing
16	Idris Ali Memorial Pre-Senior Madrasa at Borbond-III	5.00	2.25	0.25	2.50	UC Submitted by EA.
17	M.A. Memorial Pre-Senior Madrasa	5.00	2.25	0.25	2.50	UC Submitted to Govt.
18	Tasar Ali ME Madrasa, Bishnupur	5.00	2.25	0.25	2.50	UC Submitted to Govt.
19	Abdul Sufan Memorial L.P. School Kuchila Grant	5.00	2.25	0.25	2.50	UC Submitted by EA.
20	786 No. Anjir Ali Memorial L.P. School at Borbond-1	5.00	2.25	0.25	2.50	ongoing
21	Ratan Deb ME School at Rajyeswapur pt-I	5.00	2.25	0.25	2.50	ongoing
22	106 No Lakhinagar L.P. School, Lakhinagar-I	5.00	2.25	0.25	2.50	UC Submitted by EA.
23	I.A. Memorial Pre-Senior Madrasa	5.00	2.25	0.25	2.50	UC Submitted by EA.
24	161 No Kabuli Tilla L.P School at Dholai-V	4.80	2.16	0.24	2.40	UC Submitted to Govt.
25	Karikcherra L.P School at Kartikcherra	4.80	2.16	0.24	2.40	UC Submitted to Govt.
26	470 No. Baghdadighi LP School	4.80	2.16	0.24	2.40	UC Submitted by EA.
27	Choudhury Para Pre-senior Maddrasa at Sahabad-II	4.80	2.16	0.24	2.40	UC Submitted to Govt.
28	S.A Memorial Pre Senior Madrasa at Appin-II	4.80	2.16	0.24	2.40	UC Submitted to Govt.
29	Umar Ali Munshi Memorial L.P School at Sahabad-I	4.80	2.16	0.24	2.40	UC Submitted to Govt.
30	Tukorgram Pre-senior Madrasa	5.63	2.5335	0.2815	2.815	UC Submitted to Govt.
31	Killerbak ME School	4.80	2.16	0.24	2.40	ongoing
32	Swadamini LP School	4.80	2.16	0.24	2.40	UC Submitted by EA.

33	Sap Kuchi LP at Baldabaldi	4.80	2.16	0.24	2.40	UC Submitted to Govt.
34	Boroitoli Pre-Senior madrasa at Baldabaldi	5.63	2.5335	0.2815	2.815	UC Submitted to Govt.
35	ME Madrasa at Darapur	5.63	2.5335	0.2815	2.815	UC Submitted to Govt.
36	Netaji ME School at Rampur	5.63	2.5335	0.2815	2.815	UC Submitted to Govt.
37	Pre-senior Madrasa at Darierghat	5.63	2.5335	0.2815	2.815	UC Submitted to Govt.
38	104No Karicherra LP School at Aloicherra Part IV	5.63	2.5335	0.2815	2.815	UC Submitted by EA.
39	Aloicherra A.L.M. Pre Senior Madrassa at Aloicherra Pt-IV	5.63	2.5335	0.2815	2.815	UC Submitted by EA.
40	869 Tukargram L.P School at Killarbak.	4.80	2.16	0.24	2.40	ongoing
41	924 No Irshad Memorial LP School at Dholai	4.80	2.16	0.24	2.40	UC Submitted to Govt.
42	Triganga ME Madrasa at Killarbak	5.63	2.5335	0.2815	2.815	UC Submitted to Govt.
	Total Amount	212.84	95.778	10.642	106.42	

ADDL. CLASS ROOM IN HIGH/HS/Sr. MADRASSA & WATER TANK

Rs. In Lac

No of Institution Sanctioned	Total Sanctioned Amount	Total Amount released by Govt. (45% of CS + 5 % of SS 1 st Instl.)	Balance amount yet to release from Govt. (CS+SS) 2 nd Installment
6	35.63	17.815	17.815

Executing Agency: - Project Director, DRDA, Hailakandi

Sl. No.	Name of the Institutions	Sanctioned Amount	Amount Released (CS of 45%)	Amount yet to be release to the EA (SS of 5%)	Balance Amount Yet to release from Govt. (CS+SS) 2 nd Installment	Remarks
1	Mohammadia Sr. Madrasa at Nitainagar. (Unit 2 nos - @ Rs. 5.00 Lac)	10.00	4.50	0.50	5.00	UC Submitted by EA.
2	Construction of Water tank with tape line at Hailakandi Senior Madrassa	5.00	2.25	0.25	2.50	ongoing
3	Prem Lochan H.S. School at Mohanpur	5.00	2.25	0.25	2.50	UC Submitted to Govt.
4	Panchgram Town High. School	5.00	2.25	0.25	2.50	UC Submitted to Govt.
5	Uttar Hailakandi Ancholik Senior Madrasa	5.00	2.25	0.25	2.50	UC Submitted to Govt.
6	Sahabad High Madrassa	5.63	2.5335	0.2815	2.815	UC Submitted to Govt.
	Total Rs.	35.63	16.0335	1.7815	17.815	

HEALTH SUB-CENTER/PRIMARY HEALTH CENTER

Rs. In Lac

No of Institution Sanctioned	Total Sanctioned Amount	Total Amount released by Govt. (45% of CS + 5 % of SS 1 st Instl.)	Balance amount yet to release from Govt. (CS+SS) 2 nd Installment
8	88.64	44.32	44.32

Executing Agency: - Project Director, DRDA, Hailakandi

Sl. No.	Name of the Institutions	Sanctioned Amount	Amount Released (CS of 45%)	Amount yet to be release to the EA (SS of 5%)	Balance Amount Yet to release from Govt. (CS+SS)	Remarks
1	Construction of Health Sub-centre at Kanchanpur	12.00	5.40	0.60	6.00	UC Submitted to Govt.
2	Const. of Sub-center near Amtala Bazar at Rangabak G.P (Amtala)	11.00	4.95	0.55	5.5	UC Submitted to Govt.
3	Const. of Primary Health Center at Dholai Molai-V	11.00	4.95	0.55	5.5	UC Submitted to Govt.
4	Const. of sub-center at Bhagabanpur near Khalilur Rahman Laskar	11.00	4.95	0.55	5.5	UC Submitted to Govt.
5	Construction of Paloicherra Health Sub-Center at Palloicherra	10.91	4.9095	0.5455	5.455	UC Submitted to Govt.
6	Construction of PHC at Jhalnacherrra	10.91	4.9095	0.5455	5.455	ongoing
7	Construction of Sub-Centre Killerbak	10.91	4.9095	0.5455	5.455	UC Submitted to Govt.
8	Construction of Health Sub-Centre at Dharierghat (Dakhin Darierghat)	10.91	4.9095	0.5455	5.455	ongoing
	Total	88.64	39.888	4.432	44.32	

Phase-II

STATUS OF WORK UNDER MsDP- 12th Plan.

No. of Sanctioned Schemes	Total Sanctioned Amount	Total Amount received from Govt. (CS 40 % + SS 10 % 1 st Instll..)	Amount Yet to be released to EA (SS-10%)	Balance amount yet to release from Govt. (CS+SS)
102	238.00	119.00	23.80	119.00

Name of Executing Agency:- Chief Executive Officer, Zilla Parishad, Hailakandi

Sl. No.	Name of the Institutions	Sanctioned Amount	Amount Released (CS of 40%)	Amount just received from Govt. (1 st Intl. SS of 10%)	Balance Amount Yet to release from Govt. (2 nd Instll. CS 40 % + SS 10 %)	Status
Algapur Development Block						
1	Construction of Market Shed at Bhotor Bazar, Mohanpur RA	5.00	2.00	0.50	2.50	Ongoing
2	Providing addl. Building with toilet facilities annexed with the existing Jankibazar Health Sub-centre	12.00	4.80	1.20	6.00	Ongoing
3	Construction of Vety. Dispensary at Chiporsangan	6.00	2.40	0.60	3.00	Ongoing
4	Construction of Community Health Centre at Petlapunjee	8.00	3.20	0.80	4.00	Ongoing
	Sub Total:-	31.00	12.40	3.10	15.50	
Hailakandi Development Block						
5	Construction of Market Shed with sanitation & water facility at Basic Chourongi Daily Market	5.00	2.00	0.50	2.50	Ongoing
6	Extension of Health Sub Centre room at Lakshirbond	5.00	2.00	0.50	2.50	Ongoing
7	Construction of Hostel (Assam Type 20 bedded) for accommodation of Girls student of BA/B.Ed. Near SBI educational Institution at Lakhirbond	18.00	7.20	1.80	9.00	Ongoing
	Sub Total:-	28.00	11.20	2.80	14.00	
Lala Development Block						
8	Construction of Market shed at Natun Bazar (daily Bazar)	8.00	3.20	0.80	4.00	Ongoing
9	Improvement of Delivery room of Sudarshanpur Sub-centre, Lala	10.00	4.00	1.00	5.00	Ongoing
10	Construction of waiting shed at Lalacherra Timukha at Abdullapur-I	3.00	1.20	0.30	1.50	Ongoing
11	Establishment of weaving centre with providing modem loom and accessories to handloom weavers at Nimaichandpur-II	10.00	4.00	1.00	5.00	Ongoing
	Sub Total:-	31.00	12.40	3.10	15.50	
Katlicherra Development Block						
12	Installation of Tube well (40 No.) @ 0.35 Lakh	14.00	5.60	1.40	7.00	Ongoing
13	Construction of RCC approach road of Katlicherra Hospital	5.00	2.00	0.50	2.50	Ongoing

14	Extension of Market shed at Dinanathpur Bazar	12.00	4.80	1.20	6.00	Ongoing
15	Construction of Market Shed at Dholai Anandabazar	20.00	8.00	2.00	10.00	Ongoing
16	Construction of Hostel (Assam Type) for Hafijiya Madrassa at Harishnagar Pt-I (16 bedded)	12.00	4.80	1.20	6.00	Ongoing
17	Construction of Community Hall near Salvalne Army Office Garad Punjee for Christian Minority	8.00	3.20	0.80	4.00	Ongoing
18	Construction of Market shed at Harishnagar with Sanitary & water facility daily/weekly market.	12.00	4.80	1.20	6.00	Ongoing
19	Extension of school building and with 2 Nos. toilet provision at Choudhury ME School	12.00	4.80	1.20	6.00	Ongoing
20	Construction of Boys Hostel (Assam type) on the land of Hussania Madrassa at Dholai Pt-IV	12.00	4.80	1.20	6.00	Ongoing
	Sub Total:-	107.00	42.80	10.70	53.50	
South-Hailakandi Development Block						
21	Installation of Tube well (40 No.) @ 0.35 Lakh	14.00	5.60	1.40	7.00	Ongoing
22	Construction of School building of 150 No. Falaiapunjee LP School	8.00	3.20	0.80	4.00	Ongoing
23	Construction of building of Baruncherra-Gendacherra High School at Khazura Punjee	14.00	5.60	1.40	7.00	Ongoing
24	Construction of New labour (delivery) room Dhariarghat Medical Sub Centre Dhariarghat	5.00	2.00	0.50	2.50	Ongoing
	Sub Total:-	41.00	16.40	4.10	20.50	
	Grand Total	238.00	95.20	23.80	119.00	

Phase-III

STATUS OF WORK UNDER MsDP- 12th Plan.

No. of Sanctioned Schemes	Total Sanctioned Amount	Total Amount released by Govt. (CS 40 %, 1 st Instll..)	Balance amount yet to release from Govt. (CS 40% + SS 20%)
12	210.63	84.252	126.378

Executing Agency:- PD, DRDA, Hailakandi.

Rs. In Lac

Sl. No	Name of Project	Sanctioned Amount	Amount Released to EA (40%)	Status
Algapur Development Block				
1	Construction of Market Shed at Algapur Bazar	15.00	6.00	Ongoing
2	Construction of Market Shed at Algapur Timata	15.00	6.00	Ongoing
3	Construction of Market Shed at Bojontipur, Mohanpur-III	15.00	6.00	Ongoing
4	Construction of Market Shed at Dholeswari Point New Market	15.00	6.00	Ongoing
5	Construction of Market Shed at Chiposangan	15.00	6.00	Ongoing
	Sub Total:-	75.00	30.00	Ongoing
Hailakandi Development Block				
6	Construction of Market Shed at Nimar Ali Bazar, Kanchanpur	15.00	6.00	Ongoing
Lala Development Block				
7	Construction of ACR at Bilaipur ME School	5.63	2.25	Ongoing
8	Construction of Market Shed at Monacherra Bazar	15.00	6.00	Ongoing
9	Construction of Market Shed at Anakhal Bazar	15.00	6.00	Ongoing
10	Construction of Market Shed at Balicherra Bazar	15.00	6.00	Ongoing
	Sub Total:-	50.63	20.25	Ongoing
Katlicherra Development Block				
11	Construction of Market Shed at Sahabad Bazar	15.00	6.00	Ongoing
South-Hailakandi Development Block				
12	Construction of Market Shed at Gharmurah	15.00	6.00	Ongoing
	Grand Total	170.63	68.252	

Executing Agency:- CEO, Zilla Parishad, Hailakandi

Sl. No	Name of Project	Sanctioned Amount	Amount released to EA (40%)	Status
Hailakandi Development Block				
1	Construction of Addl. School Building of Public HS School, Hailakandi (3 ACRs, Std-VI-XII)	40.00	16.00	Ongoing

(Phase-IV)

STATUS OF WORK UNDER MsDP- 12th Plan

No. of Sanctioned Schemes	Total Sanctioned Amount	Total Amount released by Govt. (50 % 1 st Instll.)	Balance amount yet to release from Govt. (CS)
3	478.74	239.37	239.37

Name of Executing Agency: - Chief Executive Officer, Zilla Parishad.

Sl. No.	Name of the Institutions	Sanctioned Amount	Amount Released to EA (CS 50 %)	Balance Amount Yet to be release from Govt. (CS 50 %)	Status
1	Construction of Girls Hostel at Joimangal High School	159.58	79.79	79.79	Ongoing
2	Construction of Girls Hostel at S.S. College, Hailakandi	159.58	79.79	79.79	Ongoing
3	Construction of Girls Hostel at MHCM Science College, Hailakandi	159.58	79.79	79.79	Ongoing
		478.74	239.37	239.37	

(Phase-V)

STAUS OF WORK UNDER MsDP- 12th Plan

No. of Sanctioned Schemes	Total Sanctioned Amount	Total Amount received from Govt. (CS 40 % + SS 10% 1 st Instll.)	Amount Yet to be release to EA (SS-10%)	Balance amount yet to release from Govt. (CS+SS)
867	944.76	472.379	94.475	472.38

Name of Executing Agency:- Yet to be finalized.

Sl. No.	Name of the Institutions	Sanctioned Amount	Amount Received (CS of 40%)	Amount just received from Govt. (1 st Intl. SS of 10%)	Balance Amount Yet to release from Govt. (2 nd Instll. CS 40 %+SS 10 %)	Status
Algapur Development Block						
1	Construction of AWC (12 No.)	84.00	33.60	8.40	42.00	Plan & Estimate awaited from CEO, ZP
2	Construction of 2 No. ACR with boundary wall at Sadarbond ME School at Chandipur-II	11.26	4.504	1.126	5.63	
3	Construction of School building at Rashid Ali LP School at Panchgram (Multi storied, due to lack of sufficient space)	20.00	8.00	2.00	10.00	
4	Installation of Tarapump at different location in Algapur LAC (120 No.)	42.00	16.80	4.20	21.00	The selection of pin point location of the schemes is under process
5	Construction of Ring Well at Different Hilly location in Algapur LAC (73 No.)	36.50	14.60	3.65	18.25	
Sub-Total		193.76	77.504	19.376	96.88	
Hailakandi Development Block						
1	Construction of AWC in different location of the Block (12 No.)	84.00	33.60	8.40	42.00	Plan & Estimate awaited from CEO, ZP
2	Installation of Tarapump at different location (155 No.)	54.25	21.70	5.425	27.125	The selection of pin point location of the schemes is under process
3	Construction of Ring Well at Different Hilly Location under Hailakandi LAC (58 No.)	29.00	11.60	2.90	14.50	
4	Construction of Additional School Building of Public HS School, Hailakandi	40.00	16.00	4.00	20.00	Fund already released to CEO,

						ZP
	Sub-Total	207.25	82.90	20.725	103.625	
Lala Development Block						
1	Construction of AWC (12 No.)	84.00	33.60	8.40	42.00	Plan & Estimate awaited from CEO, ZP
2	Construction of 2 No. ACR with sanitation facility at Purbakitterbond High School at Amala	20.00	8.00	2.00	10.00	
4	Construction of School building at Bilaipur ME School	20.00	8.00	2.00	10.00	
3	Installation of Tarapump at different location in Hailakandi LAC (175 No.)	61.25	24.50	6.125	30.625	
5	Construction of Ring Well at different Hilly Location Lala Development Block (58 No.)	29.00	11.60	2.90	14.50	The selection of pin point location of the schemes is under process
	Sub-Total	214.25	85.70	21.425	107.125	
Katlicherra Development Block						
1	Construction of AWC (12 No.)	84.00	33.60	8.40	42.00	Plan & Estimate awaited from CEO, ZP
2	Installation of Tarapump at different location in Katlicherra LAC (75 Nos)	26.25	10.50	2.625	13.125	The selection of pin point location of the schemes is under process
3	Construction of Ring Well at Different Hilly Location in Katlicherra LAC (43 No.)	21.50	8.60	2.15	10.75	
	Sub-Total	131.75	52.70	13.175	65.875	
South-Hailakandi Development Block						
1	Construction of AWC (12 No.)	84.00	33.60	8.40	42.00	Plan & Estimate awaited from CEO, ZP
2	Construction of School Building with Teachers Quarter at Rifelmarra at Assam Mizoram Border for Minority Tribal Population (3 ACRs, 2 Teachers quarter)	66.00	26.40	6.60	33.00	
3	Installation of Tara Pump at different location at Katlicherra LAC (75 No.)	26.25	10.50	2.625	13.125	
4	Construction of Ring Well at different hilly location in Katlicherra LAC (43 No.)	21.50	8.60	2.15	10.75	
	Sub-Total	197.75	79.10	19.775	98.875	
	Grand Total	944.76	377.904	94.475	472.38	